




Canada's national centre for  
particle and nuclear physics  
and accelerator-based science




# Project Introduction and Current Status of ARIEL

Reiner Kruecken  
Deputy Director


January 11, 2017





Science enabling milestone	Month/Year	
First EEC approved experiments with high-mass accelerated beams from ISAC utilizing the CANREB/ARIEL EBIS charge breeder	10/2020	 <div>Higher intensity, cleaner high-mass accelerated beams</div>
First EEC approved beta-NMR experiments with photo-produced $^8\text{Li}$	03/2022	
First EEC approved experiments with photo-fission RIBs from the e-Linac	06/2022	 <div>More RIB hours, cleaner n-rich RIBs</div>
First EEC approved experiments with RIBs from ARIEL Proton target	03/2023	 <div>3 parallel RIBs</div>


- Dates based on Monte Carlo analysis of schedule
- Current best estimates but with high confidence
- Efforts under way to accelerate schedule



## #1 RIB delivery

## #2 ARIEL target stations & infrastructure


## #3 Driver beam lines



Least risk: complete asap



AETE is new tech: higher risk



Depends on target stations




**ARIEL-II schedule is manpower limited**

**Action:** schedule was levelled to limit times with > 80 FTE









**ARIEL-II schedule is manpower limited**

**Action:** schedule was levelled to limit times with > 80 FTE

**Measures already taken to allow planned project delivery**

- We have identified obstacles in the project organization

**Action:** restructured project to decouple project components

- We have identified over-allocated resources

**Action:** hired 13 FTE (engineers, scientists, technicians) to alleviate immediate pressures (~\$2M), more might be necessary.

**To be addressed:**

- Ensure fully adequate resourcing based on up-to-date integrated schedules
- Reduce multitasking and focus team members

- Identify one major goal for each year and focus effort on it
  - 2018: Focus on CANREB & RIB Transport installations
  - 2019: Focus on Target Hall installation
  - 2020: Focus on BL4N installation
  
- Take advantage of spatial separation of project parts and form dedicated ARIEL-II assembly & installation teams, starting 2H2017, to prevent multi-tasking
  - 1 team for Target Hall
  - 1 team for RIB and driver beams
  
- Make more manpower available for the project by
  - Hire more contract labour ... only possible within available budget, will be fully utilized
  - delaying other projects [big ones: ALPHA-g, UCN, EMMA (completed), M9 reconnect]
  - Involvement of university resources
  - Reduced beam delivery

... need to consider graded approach

- Well defined engineering / manufacturing packages for university workshops (utilization of NSERC SAP MRS funded support groups)
- Assembly / test of electronics components, e.g. for diagnostics elements
- Simulations, e.g. targets/ion-sources
- Materials tests, e.g. photo converter and targets test stand
- Support during commissioning of certain components
  - E.g. CANREB charge breeder
  - HRS
  - Beam lines
  - Diagnostics set-ups

#	Measure to be considered	Advantages	Disadvantages
1	full shutdown for one year (e.g. 2019)	<ul style="list-style-type: none"> <li>- Reduced power bill (~\$2.5M) → would allow for hiring contract labor</li> <li>- Frees ~80FTE for 9 months</li> <li>- No distraction by maintenance → can focus teams on project work</li> </ul>	<ul style="list-style-type: none"> <li>- Loss of commercial revenue (~\$3M)</li> <li>- Loss of customers and users</li> <li>- Loss of science output and delayed HQP training</li> <li>- Not all 80FTE can be utilized for project work</li> </ul>
2	6 months operation for several years	<ul style="list-style-type: none"> <li>- Slightly reduced power bill (\$~1.25M) → would allow for hiring contract labor</li> <li>- Frees ~80 FTE for 3 months</li> <li>- No distraction by maintenance → can focus teams on project work</li> </ul>	<ul style="list-style-type: none"> <li>- Significantly reduced commercial revenue</li> <li>- Potential loss of customers and users</li> <li>- Reduced of science output and delayed HQP training</li> <li>- Not all 80FTE can be utilized for project work</li> </ul>

#	Measure to be considered	Advantages	Disadvantages	
3	12 months ISAC shutdown in one year (e.g. 2019)	<ul style="list-style-type: none"> <li>- Frees up to 20 FTE for 9 months</li> <li>- frees key personnel from operational duties (Accel. Phys., Rem. Handling)</li> </ul>	<ul style="list-style-type: none"> <li>- Loss of ISAC science output</li> <li>- Loss of ISAC users</li> <li>- Not all ISAC operations personnel can be utilized for project</li> </ul>	
4	6 months ISAC operation in 2018-2022	<ul style="list-style-type: none"> <li>- Frees up to 20 FTE for 3 month per year</li> <li>- Allows to advance ARIEL and ISAC Target Module Strategy</li> <li>- frees key personnel from operational duties (Accel. Phys., Rem. Handling)</li> </ul>	<ul style="list-style-type: none"> <li>- Reduced science output</li> <li>- Not all ISAC operations personnel can be used for project</li> </ul>	
5	Shorter running in 2017 (April-October)	<ul style="list-style-type: none"> <li>- Frees up to 20 FTE for 2 month</li> <li>- frees key personnel to focus on important goals for ISAC refurbishments, T2M9 fix, Main Magnet Power Supply</li> </ul>	<ul style="list-style-type: none"> <li>- Reduced science output</li> </ul>	

#	Measure to be considered	Advantages	Disadvantages	
6	Reduced/ focussed ISAC operations	<b>TRILIS only in 2<sup>nd</sup> half of 2017</b> <ul style="list-style-type: none"><li>- Frees a few FTE in first half 2017</li><li>- allows Laser Team to focus on ALIS clean room installation (before CANREB equipment is installed)</li></ul>	<ul style="list-style-type: none"><li>- Frees only a few FTE</li><li>- Somewhat constraint science program, difficulty scheduling</li></ul>	
7	Reduced/ focussed ISAC operations	<b>No accelerated beam in 2019</b> <ul style="list-style-type: none"><li>- Frees &lt; 10 FTE in 2019</li><li>- frees some technical personnel for assembly, installation</li><li>- Allows ion source experts and operations teams to focus on commissioning of CANREB</li></ul>	<ul style="list-style-type: none"><li>- Frees only a &lt; 10 FTE</li><li>- Insufficient impact on accelerating the project?</li><li>- Constraint science program, difficulty scheduling</li></ul>	

- Delivery of ARIEL project is challenging and ultimately manpower limited
  - We are taking every step possible to optimize schedule and resource usage
- Acceleration of the schedule is only possible with substantial additional interventions with negative impact on science program
- Next steps we are taking:
  - Further improve project planning and supplement resources as required (within available budget)
  - Reduced Beam Delivery
    - Carry out more detailed analysis of the impact of reduced beam delivery on ARIEL schedule
    - Propose detailed plan at Science Week 2017
  - Identify concrete opportunities for involvement of users

Communication with the user community is critical ..... stay engaged ....



Canada's national laboratory for  
particle and nuclear physics

Laboratoire national canadien  
pour la recherche en physique  
nucléaire et en physique des  
particules

TRIUMF: Alberta | British Columbia | Calgary |  
Carleton | Guelph | Manitoba | McGill | McMaster |  
Montréal | Northern British Columbia | Queen's |  
Regina | Saint Mary's | Simon Fraser | Toronto |  
Victoria | Western | Winnipeg | York

# Thank you! Merci!

Follow us at TRIUMFLab

